

SHUT DOWN - UNIT 08 - ORGANIZATION CHART									
Ahmed Gamal					Badr Zakzouk				
Location	Reactor Area	Location	08-PR-01 & West side	Location	08-PR-02 & East Side	Location	08-P-54A&B Area	Location	08-P-54A&B Area
PTJ Responsible Construction Engineer	Mostafa Habiba	PTJ Responsible Construction Engineer	Mohamed Gamal	PTJ Responsible Construction Engineer	Mohamed Mahdy	PTJ Responsible Construction Engineer	Ali Salama	PTJ Responsible Construction Engineer	Ahmed Abd El Hakim
TIEB Responsible Construction Engineer	Carmelo	TIEB Responsible Construction Engineer	Islam	TIEB Responsible Construction Engineer	Timo	TIEB Responsible Construction Engineer	Yasser	TIEB Responsible Construction Engineer	Yasser
PTJ Responsible QC Engineer	Amr Said	PTJ Responsible QC Engineer	Ahmed Khaled	PTJ Responsible QC Engineer	Hassan El Assy	PTJ Responsible QC Engineer	Mostafa Hamedy	PTJ Responsible QC Engineer	Mohamed Attia
TIEB Responsible QC Engineer	Mohamed Hosny Ayman Khallaf	TIEB Responsible QC Engineer	Mohamed Hosny Ayman Khallaf	TIEB Responsible QC Engineer	Mohamed Hosny Ayman Khallaf	TIEB Responsible QC Engineer	Haitham Magdy Moustafa- El Gendi	TIEB Responsible QC Engineer	Haitham Magdy Moustafa- El Gendi
TECHNIP Responsible Day Shift		TECHNIP Responsible Day Shift		TECHNIP Responsible Day Shift		TECHNIP Responsible Day Shift		TECHNIP Responsible Day Shift	
TECHNIP Responsible Night Shift		TECHNIP Responsible Night Shift		TECHNIP Responsible Night Shift		TECHNIP Responsible Night Shift		TECHNIP Responsible Night Shift	
NO OF TEST PACKS	32	NO OF TEST PACKS	9	NO OF TEST PACKS	5	NO OF TEST PACKS	4	NO OF TEST PACKS	23
NO OF Tie-ins	54	NO OF Tie-ins	17	NO OF Tie-ins	12	NO OF Tie-ins	22	NO OF Tie-ins	30

32	Reinstatement Target Date
TPs	
MCP66-08-HCB-P-6493-A	5-Oct-23
MCP66-08-CLD-P-3707-A	5-Oct-23
MCP66-08-CLD-P-3912-A	7-Oct-23
MCP66-08-CLD-P-3913-A	7-Oct-23
MCP66-08-RES-P-6713-A	14-Oct-23
MCP66-08-HCB-P-3702-A	10-Oct-23
MCP66-08-VEG-P-6716-A	15-Oct-23
MCP66-08-FUG-P-3813-A	27-Sep-23
MCP66-08-LPS-P-3852-A	24-Sep-23
MCP66-08-FUG-P-4216-A	28-Sep-23
MCP66-08-FUG-P-3814-A	27-Sep-23
MCP66-08-FLO-P-4385-A	25-Sep-23
MCP66-08-FUG-P-4217-A	27-Sep-23
MCP66-08-HYH-P-1750-A	26-Sep-23
MCP66-08-NIT-P-6714-A	27-Sep-23
MCP66-08-HGO-P-3508-A	30-Sep-23
MCP66-08-NIT-P-3703-A	29-Sep-23
MCP66-08-REG-P-5531-A	30-Sep-23
MCP66-08-OSW-P-3706-A	30-Sep-23
MCP66-08-HCB-P-6598-A	15-Oct-23
MCP66-08-HYD-P-6442-A	2-Oct-23
MCP66-08-REG-P-1742-A	3-Oct-23
MCP66-08-REG-P-1747-A	3-Oct-23
MCP66-08-REG-P-3709-A	3-Oct-23
MCP66-08-HPF-P-4382-A	7-Oct-23
MCP66-08-HPF-P-6497-A	7-Oct-23
MCP66-08-UWA-P-3705-A	8-Oct-23
MCP66-08-REG-P-1746-A	14-Oct-23
MCP66-08-REG-P-5607-A	12-Oct-23
MCP66-08-REG-P-5532-A	16-Oct-23
MCP66-08-REG-P-5533-A	16-Oct-23
MCP66-08-HYH-P-3704-A	14-Oct-23

9	Reinstatement Target Date
TPs	
MCP66-08-NAP-P-6584-A	26-Sep-23
MCP66-08-NAP-P-6373-A	24-Sep-23
MCP66-08-HCB-P-5268-A	25-Sep-23
MCP66-08-NAP-P-6492-A	25-Sep-23
MCP66-08-NAP-P-6583-A	26-Sep-23
MCP66-08-HCB-P-2037-A	1-Oct-23
MCP66-08-INA-P-2033-A	30-Sep-23
MCP66-08-HCB-P-4211-A	30-Sep-23
MCP66-08-NAP-P-4207-A	8-Oct-23

5	Reinstatement Target Date
TPs	
MCP66-08-CPH-P-3812-A	25-Sep-23
MCP66-08-HCB-P-6495-A	28-Sep-23
MCP66-08-HCB-P-6494-A	30-Sep-23
MCP66-08-RES-P-6370-A	6-Oct-23
MCP66-08-KER-P-4201-A	7-Oct-23

4	Reinstatement Target Date
TPs	
MCP66-08-FUG-P-3901-A	1-Oct-23
MCP66-08-RES-P-5605-A	3-Oct-23
MCP66-08-BFW-P-3906-A	8-Oct-23
MCP66-08-LPS-P-3904-A	10-Oct-23

23	Reinstatement Target Date
TPs	
MCP66-08-LPC-P-4489-A	24-Sep-23
MCP66-08-LPC-P-4487-A	27-Sep-23
MCP66-08-LPS-P-4491-A	27-Sep-23
MCP66-08-HCB-P-6437-A	4-Oct-23
MCP66-08-MPS-P-5210-A	1-Oct-23
MCP66-08-CWS-P-4443-A	1-Oct-23
MCP66-08-CWS-P-4444-A	4-Oct-23
MCP66-08-OSW-P-4492-A	1-Oct-23
MCP66-08-LPS-P-3902-A	1-Oct-23
MCP66-08-CWR-P-4454-A	4-Oct-23
MCP66-08-CWR-P-4455-A	4-Oct-23
MCP66-08-HCB-P-6438-A	12-Oct-23
MCP66-08-INA-P-4466-A	3-Oct-23
MCP66-08-INA-P-5211-A	6-Oct-23
MCP66-08-LPC-P-4490-A	6-Oct-23
MCP66-08-LPS-P-4488-A	6-Oct-23
MCP66-08-VEG-P-5226-A	4-Oct-23
MCP66-08-HCB-P-1201-A	9-Oct-23
MCP66-08-LPS-P-3905-A	12-Oct-23
MCP66-08-MPS-P-3903-A	15-Oct-23

TOTAL	70
DONE "Reinstated"	2
DONE "Tested"	18

54	Check out Target Date
Tie-in	
TP-P-08-S06	21-Sep-23
TP-P-08-A02	21-Sep-23
TP-P-08-S13	21-Sep-23
TP-P-08-S05	21-Sep-23
TP-P-08-626	24-Sep-23
TP-P-08-201_F	21-Sep-23
TP-P-08-254_F	22-Sep-23
TP-P-08-677_F	24-Sep-23
TP-P-08-791_F	25-Sep-23
TP-P-08-608	25-Sep-23
TP-P-08-A31	25-Sep-23
TP-P-08-A32	26-Sep-23
TP-P-08-690_F	23-Sep-23
TP-P-08-204_F	25-Sep-23
TP-P-08-330	25-Sep-23
TP-P-08-041	23-Sep-23
TP-P-08-772_F	25-Sep-23
TP-P-08-773_F	26-Sep-23
TP-P-08-389_F	24-Sep-23
TP-P-08-388_F	26-Sep-23
TP-P-08-051_F	26-Sep-23
TP-P-08-042	26-Sep-23
TP-P-08-A52	26-Sep-23
TP-P-08-771_F	26-Sep-23
TP-P-08-046	25-Sep-23
TP-P-08-A50	29-Sep-23
TP-P-08-584	28-Sep-23
TP-P-08-583	28-Sep-23
TP-P-08-774_F	26-Sep-23
TP-P-08-047	28-Sep-23
TP-P-08-A43	26-Sep-23
TP-P-08-A51	28-Sep-23
TP-P-08-266_F	28-Sep-23
TP-P-08-A45	7-Oct-23
TP-P-08-387_F	27-Sep-23
TP-P-08-A24	30-Sep-23
TP-P-08-A28	29-Sep-23
TP-P-08-954	2-Oct-23
TP-P-08-A25	2-Oct-23
TP-P-08-096	1-Oct-23
TP-P-08-A29	2-Oct-23
TP-P-08-A30	3-Oct-23
TP-P-08-A35	3-Oct-23
TP-P-08-A47	4-Oct-23
TP-P-08-M03	5-Oct-23
TP-P-08-038	10-Oct-23
TP-P-08-689_F	7-Oct-23
TP-P-08-627	11-Oct-23
TP-P-08-628	11-Oct-23
TP-P-08-931_F	10-Oct-23
TP-P-08-039	14-Oct-23
TP-P-08-040	14-Oct-23
TP-P-08-043	12-Oct-23
TP-P-08-A44	17-Oct-23

17	Check out Target Date
Tie-in	
TP-P-08-S19_F	21-Sep-23
TP-P-08-S20_F	21-Sep-23
TP-P-08-929	21-Sep-23
TP-P-08-245_F	22-Sep-23
TP-P-08-176	23-Sep-23
TP-P-08-241_F	23-Sep-23
TP-P-08-238_F	23-Sep-23
TP-P-08-244_F	24-Sep-23
TP-P-08-242_F	24-Sep-23
TP-P-08-A34	24-Sep-23
TP-P-08-243	25-Sep-23
TP-P-08-A14	28-Sep-23
TP-P-08-240	6-Oct-23
TP-P-08-795_F	9-Oct-23
TP-P-08-890_F	9-Oct-23
TP-P-08-A37	13-Oct-23
TP-P-08-A38	15-Oct-23

12	Check out Target Date
Tie-in	
TP-P-08-210_F	21-Sep-23
TP-P-08-401	24-Sep-23
TP-P-08-596_F	23-Sep-23
TP-P-08-585_F	24-Sep-23
TP-P-08-259_F	22-Sep-23
TP-P-08-A48	26-Sep-23
TP-P-08-211	26-Sep-23
TP-P-08-213	3-Oct-23
TP-P-08-818_F	26-Sep-23
TP-P-08-607_F	28-Sep-23
TP-P-08-910_F	27-Sep-23
TP-P-08-935	5-Oct-23

22	Check out Target Date
Tie-in	
TP-P-08-A42	21-Sep-23
TP-P-08-988	22-Sep-23
TP-P-08-247_Phase 2	21-Sep-23
TP-P-08-961	23-Sep-23
TP-P-08-124_F	21-Sep-23
TP-P-08-125	24-Sep-23
TP-P-08-119	25-Sep-23
TP-P-08-A16	23-Sep-23
TP-P-08-A17	23-Sep-23
TP-P-08-A49	25-Sep-23
TP-P-08-530_F	26-Sep-23
TP-P-08-A18	26-Sep-23
TP-P-08-A19	26-Sep-23
TP-P-08-123_F	26-Sep-23
TP-P-08-126	29-Sep-23
TP-P-08-A20	28-Sep-23
TP-P-08-A21	28-Sep-23
TP-P-08-A22	30-Sep-23
TP-P-08-A23	30-Sep-23
TP-P-08-120	2-Oct-23
TP-P-08-192_F	6-Oct-23
TP-P-08-191_F	6-Oct-23

30	Check out Target Date
Tie-in	
TP-P-08-663	24-Sep-23
TP-P-08-190	24-Sep-23
TP-P-08-664	24-Sep-23
TP-P-08-A33	25-Sep-23
TP-P-08-960	27-Sep-23
TP-P-08-531_F	26-Sep-23
TP-P-08-A07	30-Sep-23
TP-P-08-525	2-Oct-23
TP-P-08-532_F	2-Oct-23
TP-P-08-800_Phase 2	30-Sep-23
TP-P-08-522	2-Oct-23
TP-P-08-528	10-Oct-23
TP-P-08-533_F	3-Oct-23
TP-P-08-751	5-Oct-23
TP-P-08-801_F	2-Oct-23
TP-P-08-524	7-Oct-23
TP-P-08-527	14-Oct-23
TP-P-08-526_F	5-Oct-23
TP-P-08-932_F	6-Oct-23
TP-P-08-752	4-Oct-23
TP-P-08-529	9-Oct-23
TP-P-08-835_F	8-Oct-23
TP-P-08-836_F	8-Oct-23
TP-P-08-523_F	11-Oct-23
TP-P-08-225_F	11-Oct-23
TP-P-08-224_F	11-Oct-23
TP-P-08-223_F	10-Oct-23

TOTAL	134
DONE "CHECKOUT"	13
CHECK IN	43

Cut-off Date

15-Sep

Plan		Actual	7.3%	Dev.	7.3%
------	--	--------	------	------	------

Tie-ins						
Discpline	Total	Daily		Accumulative		Remaining
		Plan	Actual	Plan	Actual	
Piping	82				9	73
Finalization	52				4	48
Mechanical	9					9
Instrumentation	134					134
Electrical	6					6
Civil	2					2
Overall	285				13	272

SD Critical Path 08-R-01

		Activity	Activity Steps	Start Plan	Actual Start	Finish Plan	Actual Finish
Owner activity		Handover	Neutralizing, decomissioning and blinding by OWNER	23-09-23 16:00		24-09-23 4:00	
Mechanical Works	BED 3	Scaffolding Erection	Scaffold erection from bottom - BED #3	24-09-23 4:00		24-09-23 19:00	
		Dismantling	Dismantling Catalyst support Grid [no beams]	24-09-23 19:00		25-09-23 5:00	
			Remove Quench pipe distributor	25-09-23 5:00		25-09-23 8:00	
			Dismantling liquid collection tray & beams	25-09-23 8:00		25-09-23 23:00	
			Dismantling Mixing chamber	25-09-23 23:00		26-09-23 9:00	
			Dismantling Rough liquid distributor tray	26-09-23 9:00		26-09-23 13:00	
			Dismantling bed #3 liquid distributor tray [hot work]	26-09-23 13:00		29-09-23 1:00	
		Installation	Installation of new beams for rough & liquid distr. tray	29-09-23 1:00		29-09-23 11:00	
			Inst & welding of middle vapor liquid distribution tray [hot work]	29-09-23 11:00		02-10-23 19:00	
			Leakage test [close manway] and cleaning	02-10-23 19:00		03-10-23 5:00	
			Installation of Bed #3 rough liquid distribution tray	03-10-23 5:00		03-10-23 15:00	
			Installation of Bed #3 Mixing chamber (old + new manway)	03-10-23 15:00		04-10-23 3:00	
			Installation of Quench Pipe distributor	04-10-23 3:00		04-10-23 7:00	
			Installation of liquid collector tray (old)	04-10-23 7:00		04-10-23 19:00	
			Final inspection and cleaning [btm section]	04-10-23 19:00		05-10-23 3:00	
			Installation of catalyst support grid [new gasket]	05-10-23 3:00		05-10-23 15:00	
		Scaffolding Dismantle	Scaffold dismantling	05-10-23 15:00		06-10-23 1:00	
	BED 2	Scaffolding Erection	Scaffold erection from catalyst support grid - BED #2	06-10-23 1:00		06-10-23 16:00	
		Dismantling	Dismantling Catalyst support Grid [no beams]	06-10-23 16:00		07-10-23 2:00	
			Remove Quench pipe distributor	07-10-23 2:00		07-10-23 5:00	
			Dismantling liquid collection tray (partial, no beams)	07-10-23 5:00		07-10-23 17:00	
			Dismantling Mixing chamber	07-10-23 17:00		08-10-23 3:00	
			Dismantling Rough liquid distributor tray	08-10-23 3:00		08-10-23 7:00	
		Installation	Installation of rough liquid distribution tray	08-10-23 7:00		08-10-23 17:00	
			Installation of Mixing chamber (old + new manway)	08-10-23 17:00		09-10-23 5:00	
			Installation of Quench Pipe distributor	09-10-23 5:00		09-10-23 9:00	
			Installation of liquid collector tray (old, no beams)	09-10-23 9:00		09-10-23 19:00	
			Installation of new spillway	09-10-23 19:00		09-10-23 22:00	
			Final inspection and cleaning [btm section]	09-10-23 22:00		10-10-23 6:00	
			Installation of catalyst support grid [new gasket]	10-10-23 6:00		10-10-23 18:00	
		Scaffolding Dismantle	Scaffold dismantling	10-10-23 18:00		11-10-23 4:00	
	BED 1	Scaffolding Erection	Scaffold erection from catalyst support grid - BED #1	11-10-23 4:00		11-10-23 19:00	
		Dismantling	Dismantling Top liquid distributor tray [hot work]	11-10-23 19:00		14-10-23 7:00	
		Installation	Installation of new beams for rough & liquid distr. tray	14-10-23 7:00		14-10-23 17:00	
			Inst & welding of top vapor liquid distribution tray [hot work]	14-10-23 17:00		18-10-23 1:00	
			Leakage test [close manway] and cleaning	18-10-23 1:00		18-10-23 11:00	
		Installation	Installation of top Rough Liquid distribution tray	18-10-23 11:00		18-10-23 21:00	
		Scaffolding Dismantle	Scaffold dismantling	18-10-23 21:00		19-10-23 7:00	

Equipment					
Tie-in	Equipment Tag	Planned Check-in	Actual Check-in date	Planned Finish Date	Actual Finish date
TP-M-08-402	08-R-01	24-Sep-23		19-Oct-23	
TP-M-08-404	08-R-02	23-Sep-23		15-Oct-23	
TP-M-08-502	08-T-51	20-Sep-23		2-Oct-23	
TP-M-08-521	08-T-53	20-Sep-23		26-Sep-23	
TP-M-08-685	08-E-57	20-Sep-23	15-Sep-23	21-Sep-23	
TP-M-08-761A_bundle D	08-E-51	20-Sep-23		22-Sep-23	
TP-MP-08-522/525	08-P-54A	20-Sep-23		12-Oct-23	
TP-MP-08-524/528	08-P-54B	20-Sep-23		12-Oct-23	
TP-MP-08-523/529/752	08-STP-54B	20-Sep-23		12-Oct-23	

